

Regional Water Transmission Riverside Road Project

Status Update

6-10-2026

The Regional Water Transmission Riverside Road Project includes the installation of approximately 36,000 LF of 24" and 760 LF of 16" water transmission main from Old Hickory Road near Waxhaw Village, continuing south down Old Hickory Road and Riverside Road, then turning west along Hwy 9 and ending at LCWSD's existing 24" main near Grace Avenue. This will implement a significant project in LCWSD's capital improvement plan, will address redundancy and reliability needs and provide additional system capacity to help meet regional water demands.

Over the past couple of years the project has been designed, permitted, bid and awarded to State Utility Contractors, Inc from Monroe, NC. State Utility Contractors has completed pipe installation. Testing and site restoration is ongoing with completion anticipated by August, 2026.

Construction % Complete – 90%

Notice to Proceed – May 5, 2025

Construction Completion – Anticipated Summer, 2026